

**2009 ROAD MAINTENANCE PROGRAM
CITY OF WIXOM
COMMERCE CONSTRUCTION & LANDSCAPING, INC.**

HELPER BOULEVARD IMPROVEMENTS PROJECT SCHEDULE

UPDATED JUNE 22, 2009

Date	Task
Week of 6/1/2009	Installation of soil erosion and traffic control measures, storm sewer replacement at the intersection and towards the dead end
Week of 6/8/2009	Begin stripping topsoil from back of curb, begin first half of curb & gutter and sidewalk removals
Week of 6/15/2009	Install first half of curb & gutter and sidewalk replacement
Week of 6/22/2009	Begin second half of curb & gutter and sidewalk removals, install leaching basin on west dead end
Week of 6/29/2009	Install remaining half of curb & gutter and sidewalk
Week of 7/6/2009	Pavement removal on the road and driveways, grading, subgrade undercutting as necessary, installation of aggregate base
Week of 7/13/2009	Paving, lawn restoration
Week of 7/20/2009	Lawn restoration and general cleanup

This schedule is tentative and is subject to change due to weather and other unforeseen