

**2009 ROAD MAINTENANCE PROGRAM  
CITY OF WIXOM  
COMMERCE CONSTRUCTION & LANDSCAPING, INC.**

**LIBERTY DRIVE RECONSTRUCTION PROJECT SCHEDULE**

*UPDATED JUNE 22, 2009*

<b>Date</b>	<b>Task</b>
Week of 5/26/2009	Installation of soil erosion and traffic control measures, storm sewer replacement on northern leg of Liberty, begin curb & gutter removals at some driveways
Week of 6/1/2009	Finish first half of curb & gutter removals, begin pouring new curb & gutter at driveways
Week of 6/8/2009	Begin removal of second half of curb & gutter, begin structure casting replacements
Week of 6/15/2009	Finish second half of curb & gutter replacement, finish casting replacements, remove pavement on south and east leg of Liberty
Week of 6/22/2009	Road grading, subgrade undercuts, placement of stone, remove pavement on north and east leg of Liberty
Week of 6/29/2009	Road grading, subgrade undercuts, placement of stone, prep for paving
Week of 7/6/2009	Paving, lawn restoration
Week of 7/13/2009	Lawn restoration and general cleanup

*This schedule is tentative and is subject to change due to weather and other unforeseen circumstances.*