

2010 Road Maintenance Program Sibley Court

Anticipated Project Schedule

HRC Project No. 20090524.09



Schedule Updated: June 21, 2010

Date	Task
Week of 5/25/2010	HRC personnel will hand out project flyers door to door, which will contain useful contact information and some general details about the project.
7/6/2010 – 7/9/2010*	Sanitary manhole and drainage structure repairs, which will include some limited curb removals.
7/12/2010 – 7/16/2010	Pavement removal, excavation, and placement of new aggregate.
7/19/2010 – 7/23/2010	Fine grading of aggregate, place asphalt leveling course.
7/26/2010 – 7/30/2010	Place asphalt wearing course, lawn restoration, and project cleanup.
8/2/2010 – 8/6/2010	Project cleanup and final punchlist items.

This schedule is tentative and subject to change due to weather & other unforeseen circumstances.

**This work is tentatively scheduled to begin at the date shown. However, the Contractor plans to complete all removals in the Wexford Subdivision (another portion of the 2010 Road Maintenance Program), before he starts work in the Sibley Court area. By doing this, both the Wexford Sub. and Sibley Court will be paved sequentially, which will minimize the length of time that Sibley is without pavement.*



Hubbell, Roth & Clark, Inc.