

# 2010 Road Maintenance Program Wexford Mews

## Anticipated Project Schedule

HRC Project No. 20090524.09



Schedule Updated: May 25, 2010

Date	Task
<b>Week of 5/25/2010</b>	HRC personnel will hand out project flyers door to door, which will contain useful contact information and some general details about the project.
<b>6/2/2010 – 6/11/2010</b>	Work will take place outside the limits of the roadway, including sanitary sewer repairs, sanitary manhole and gatewell adjustments.
<b>6/14/2010 – 6/18/2010</b>	Sidewalk removal and pavement removal on east side of neighborhood.
<b>6/21/2010 – 7/2/2010</b>	Road excavation, placement of stone, installation of edge drain on east side of neighborhood.
<b>7/6/2010 – 7/12/2010</b>	Fine grading and pave east side of neighborhood.
<b>7/13/2010 – 7/16/2010</b>	Sidewalk removal and pavement removal on west side of neighborhood.
<b>7/19/2010 – 8/3/2010</b>	Road excavation, placement of stone, installation of edge drain on west side of neighborhood.
<b>8/4/2010 – 8/13/2010</b>	Fine grading and pave west side of neighborhood.
<b>8/16/2010 – 8/20/2010</b>	Mill and overlay in phase 3 of the neighborhood.
<b>8/23/2010 – 9/4/2010</b>	Lawn restoration.
<b>9/7/2010 – 9/24/2010</b>	Project cleanup and final punchlist items.

*This schedule is tentative and subject to change due to weather & other unforeseen circumstances.*



Hubbell, Roth & Clark, Inc.



Hubbell, Roth & Clark, Inc.