

**ADELAIDE & NORTH ROAD
WATERMAIN & ROAD IMPROVEMENTS
CITY OF FENTON**

PROPOSED PROJECT SCHEDULE

Tentative Schedule October 28, 2010

Date	Task
	Stage 1: Adelaide from South Holly to Silver Lake Road
July 26 -31, 2010	Traffic control signing, soil erosion control measures
Aug 9 - Oct 15	Water main installation
Sept 20 - Oct 28	Whisperwood water main connection
Oct 19 - Nov 1	Concrete curb & gutter, sidewalk & driveway installaion. Roadway grading & aggregate base
Nov 11 - Nov 15	Adelaide road paving
Nov 18- May 1, 2011	Seasonal shut down
	Stage 2: Silver Lake Road to North Road, Adelaide to Oak Park
May 2 - 18, 2011	Traffic control signing, soil erosion control measures
May 19 - July 6	Water main installation
July 7 - July 27	Adelaide grading & aggregate base
July 27 - Aug 9	Concrete curb & gutter, sidewalk & driveway installation
Aug 10 - Sept 1	Adelaide & North Road paving

This schedule is tentative and is subject to change due to weather, the contractor's actual progress and other unforeseen circumstances.