

**SILVER PARKWAY RESURFACING
CITY OF FENTON**

PROPOSED PROJECT SCHEDULE

UPDATED OCTOBER 19, 2009

Date	Task
Week of October 26, 2009	Set up traffic control devices. Remove curb / pavement in driveway approaches.
November 2009	Install aggregate, new pavement and concrete curb & gutter in driveway approaches. Install traffic crossovers for 2010 construction. Clean up project to open to traffic through winter season.
April 2010	Stage II Work - Set up traffic control devices. Remove pavement in road. Excavate in road and install edge drain.
May 2010	Install aggregate and pave Stage II. Begin Stage III work - Remove pavement, excavate in road and install edge drain.
June 2010	Continue installation of edge drain in Stage III. Install aggregate base and pave. Install pavement markings.
July 2010	Road open to traffic. Work on restoration and punch list items.
August 2010 to October 2010	Complete restoration, punch list items and general cleanup.

This schedule is tentative and is subject to change due to weather and other unforeseen circumstances.