



## News About Your Neighborhood



### The City of Wixom 2010 Road Maintenance Program Wexford Mews

**NEIGHBORHOOD WIDE UPDATE**  
**8/19/2010**

This notice is intended to serve as a neighborhood wide project status update.

Please see the project map on the reverse side of this flyer. Paving has been completed in areas shown on the map, and is in various stages of completion in other areas. All concrete work (sidewalk installation and curb repairs) has been completed throughout the entire subdivision. The following is a tentative schedule of when the remaining work will be completed:

- Friday & Saturday, August 20 & 21 – Pavement milling and base repairs on Devonshire and eastern Warrington will be made.
- Friday & Monday, August 20 & 23 – Asphalt (HMA) leveling course (base) will be installed on Wexford Dr., Willowicke, and Rothbury.
- Week of August 23 – HMA wearing course (topping) will be installed in all areas that have not yet been completed, including: Weyhill, Grasmere, Glandore Ct., Wexford Dr., Rothbury, Willowicke, Devonshire, and eastern Warrington. This work is estimated to take three days. A flyer will be handed out to all homes in the paving area prior to this work taking place to inform residents of what to expect during paving of the wearing course.
- Week of September 6 – Removal and replacement of all street signs and lawn restoration will begin. **Please note that once sod is installed, it is the Contractor's responsibility to provide water for one week after installation. After the first week, watering will become the responsibility of the homeowner.** The sod can be installed no earlier than the beginning of September, due to the restrictions placed on planting in the summer months.

Note that the above schedule is tentative in nature and is subject to delays due to rain or other unforeseen circumstances. Please visit our project website for additional information, further updates, or to submit feedback about the project. The web address is: [http://www.hrc-engr.com/project\\_sites/wixom/](http://www.hrc-engr.com/project_sites/wixom/)

Thank you for your patience during this project. It's because of the support and positive feedback from the City of Wixom residents that we can continue to do road projects like these and make Wixom a better place to live.

If you have any questions and/or concerns about this flyer or the project in general, please contact:

#### **City of Wixom**

Department of Public Services  
Deanna Murphy  
49045 Pontiac Trail  
Wixom, MI 48393  
248-624-4664

#### **Project Observer**

Hubbell, Roth & Clark, Inc.  
Bob Muhal  
2285 Franklin Road, Suite 140  
Bloomfield Hills, MI 48302  
248-535-3376

#### **Project Manager**

Hubbell, Roth & Clark, Inc.  
Joe Heintz  
105 W. Grand River  
Howell, MI 48843  
248-454-6574